

STATEMENT OF CLAIM
(COMPLETE COMPILATION WITH ANNEXURES)

Matter:	ARBITRATION CASE NO. ARB/114/2026
Claimant:	Meridian Infra Projects Limited
Total Claim:	Rs. 4,52,00,000

INDEX (SAMPLE OF EVERY 12TH PARAGRAPH)

Sl.	Description	Page
1	SUMMARY OF CLAIM	
13	FACTUAL NARRATIVE	
25	FACTUAL NARRATIVE	
37	FACTUAL NARRATIVE	
49	FACTUAL NARRATIVE	
61	RA BILL CERTIFICATION LOG	
73	RA BILL CERTIFICATION LOG	
85	RA BILL CERTIFICATION LOG	
97	RA BILL CERTIFICATION LOG	
109	RA BILL CERTIFICATION LOG	
121	RA BILL CERTIFICATION LOG	
133	RA BILL CERTIFICATION LOG	
145	SITE DIARY EXTRACT (CROSS-REFERENCE)	
157	SITE DIARY EXTRACT (CROSS-REFERENCE)	
169	SITE DIARY EXTRACT (CROSS-REFERENCE)	
181	SITE DIARY EXTRACT (CROSS-REFERENCE)	
193	SITE DIARY EXTRACT (CROSS-REFERENCE)	
205	CORRESPONDENCE LOG	
217	CORRESPONDENCE LOG	
229	CORRESPONDENCE LOG	
241	CORRESPONDENCE LOG	
253	CORRESPONDENCE LOG	
265	CORRESPONDENCE LOG	
277	CORRESPONDENCE LOG	
289	DELAY ANALYSIS	
301	DELAY ANALYSIS	
313	QUANTUM COMPUTATION	
325	QUANTUM COMPUTATION	
337	LEGAL SUBMISSIONS	

SUMMARY OF CLAIM

This paragraph forms part of the Summary Of Claim section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

SUMMARY OF CLAIM

This paragraph forms part of the Summary Of Claim section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

SUMMARY OF CLAIM

This paragraph forms part of the Summary Of Claim section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

Reference note: Statement-of-Claim cross reference SOC-3002-ARB114

SUMMARY OF CLAIM

This paragraph forms part of the Summary Of Claim section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

PARTIES AND CONTRACT

This paragraph forms part of the Parties And Contract section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

PARTIES AND CONTRACT

This paragraph forms part of the Parties And Contract section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

PARTIES AND CONTRACT

This paragraph forms part of the Parties And Contract section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

PARTIES AND CONTRACT

This paragraph forms part of the Parties And Contract section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

PARTIES AND CONTRACT

This paragraph forms part of the Parties And Contract section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

PARTIES AND CONTRACT

This paragraph forms part of the Parties And Contract section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

FACTUAL NARRATIVE

This paragraph forms part of the Factual Narrative section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

RA BILL CERTIFICATION LOG

RA Bill No.: 6
Period: Month 6 of execution
Certified Value: Rs. 91,40,000
Cumulative Certified: Rs. 5,34,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 7
Period: Month 7 of execution
Certified Value: Rs. 91,80,000
Cumulative Certified: Rs. 6,23,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 8
Period: Month 8 of execution
Certified Value: Rs. 92,20,000
Cumulative Certified: Rs. 7,12,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 9
Period: Month 9 of execution
Certified Value: Rs. 92,60,000
Cumulative Certified: Rs. 8,01,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 1
Period: Month 1 of execution
Certified Value: Rs. 89,40,000
Cumulative Certified: Rs. 89,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 2
Period: Month 2 of execution
Certified Value: Rs. 89,80,000
Cumulative Certified: Rs. 1,78,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 3
Period: Month 3 of execution
Certified Value: Rs. 90,20,000
Cumulative Certified: Rs. 2,67,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 4
Period: Month 4 of execution
Certified Value: Rs. 90,60,000
Cumulative Certified: Rs. 3,56,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 5
Period: Month 5 of execution
Certified Value: Rs. 91,00,000
Cumulative Certified: Rs. 4,45,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 6
Period: Month 6 of execution
Certified Value: Rs. 91,40,000
Cumulative Certified: Rs. 5,34,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 7
Period: Month 7 of execution
Certified Value: Rs. 91,80,000
Cumulative Certified: Rs. 6,23,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 8
Period: Month 8 of execution
Certified Value: Rs. 92,20,000
Cumulative Certified: Rs. 7,12,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 9
Period: Month 9 of execution
Certified Value: Rs. 92,60,000
Cumulative Certified: Rs. 8,01,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 1
Period: Month 1 of execution
Certified Value: Rs. 89,40,000
Cumulative Certified: Rs. 89,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 2
Period: Month 2 of execution
Certified Value: Rs. 89,80,000
Cumulative Certified: Rs. 1,78,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 3
Period: Month 3 of execution
Certified Value: Rs. 90,20,000
Cumulative Certified: Rs. 2,67,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 4
Period: Month 4 of execution
Certified Value: Rs. 90,60,000
Cumulative Certified: Rs. 3,56,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 5
Period: Month 5 of execution
Certified Value: Rs. 91,00,000
Cumulative Certified: Rs. 4,45,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 6
Period: Month 6 of execution
Certified Value: Rs. 91,40,000
Cumulative Certified: Rs. 5,34,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 7
Period: Month 7 of execution
Certified Value: Rs. 91,80,000
Cumulative Certified: Rs. 6,23,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 8
Period: Month 8 of execution
Certified Value: Rs. 92,20,000
Cumulative Certified: Rs. 7,12,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 9
Period: Month 9 of execution
Certified Value: Rs. 92,60,000
Cumulative Certified: Rs. 8,01,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 1
Period: Month 1 of execution
Certified Value: Rs. 89,40,000
Cumulative Certified: Rs. 89,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 2
Period: Month 2 of execution
Certified Value: Rs. 89,80,000
Cumulative Certified: Rs. 1,78,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 3
Period: Month 3 of execution
Certified Value: Rs. 90,20,000
Cumulative Certified: Rs. 2,67,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 4
Period: Month 4 of execution
Certified Value: Rs. 90,60,000
Cumulative Certified: Rs. 3,56,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 5
Period: Month 5 of execution
Certified Value: Rs. 91,00,000
Cumulative Certified: Rs. 4,45,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 6
Period: Month 6 of execution
Certified Value: Rs. 91,40,000
Cumulative Certified: Rs. 5,34,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 7
Period: Month 7 of execution
Certified Value: Rs. 91,80,000
Cumulative Certified: Rs. 6,23,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 8
Period: Month 8 of execution
Certified Value: Rs. 92,20,000
Cumulative Certified: Rs. 7,12,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 9
Period: Month 9 of execution
Certified Value: Rs. 92,60,000
Cumulative Certified: Rs. 8,01,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 1
Period: Month 1 of execution
Certified Value: Rs. 89,40,000
Cumulative Certified: Rs. 89,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 2
Period: Month 2 of execution
Certified Value: Rs. 89,80,000
Cumulative Certified: Rs. 1,78,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 3
Period: Month 3 of execution
Certified Value: Rs. 90,20,000
Cumulative Certified: Rs. 2,67,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 4
Period: Month 4 of execution
Certified Value: Rs. 90,60,000
Cumulative Certified: Rs. 3,56,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 5
Period: Month 5 of execution
Certified Value: Rs. 91,00,000
Cumulative Certified: Rs. 4,45,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 6
Period: Month 6 of execution
Certified Value: Rs. 91,40,000
Cumulative Certified: Rs. 5,34,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 7
Period: Month 7 of execution
Certified Value: Rs. 91,80,000
Cumulative Certified: Rs. 6,23,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 8
Period: Month 8 of execution
Certified Value: Rs. 92,20,000
Cumulative Certified: Rs. 7,12,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 9
Period: Month 9 of execution
Certified Value: Rs. 92,60,000
Cumulative Certified: Rs. 8,01,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 1
Period: Month 1 of execution
Certified Value: Rs. 89,40,000
Cumulative Certified: Rs. 89,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 2
Period: Month 2 of execution
Certified Value: Rs. 89,80,000
Cumulative Certified: Rs. 1,78,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 3
Period: Month 3 of execution
Certified Value: Rs. 90,20,000
Cumulative Certified: Rs. 2,67,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 4
Period: Month 4 of execution
Certified Value: Rs. 90,60,000
Cumulative Certified: Rs. 3,56,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 5
Period: Month 5 of execution
Certified Value: Rs. 91,00,000
Cumulative Certified: Rs. 4,45,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 6
Period: Month 6 of execution
Certified Value: Rs. 91,40,000
Cumulative Certified: Rs. 5,34,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 7
Period: Month 7 of execution
Certified Value: Rs. 91,80,000
Cumulative Certified: Rs. 6,23,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 8
Period: Month 8 of execution
Certified Value: Rs. 92,20,000
Cumulative Certified: Rs. 7,12,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 9
Period: Month 9 of execution
Certified Value: Rs. 92,60,000
Cumulative Certified: Rs. 8,01,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 1
Period: Month 1 of execution
Certified Value: Rs. 89,40,000
Cumulative Certified: Rs. 89,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 2
Period: Month 2 of execution
Certified Value: Rs. 89,80,000
Cumulative Certified: Rs. 1,78,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 3
Period: Month 3 of execution
Certified Value: Rs. 90,20,000
Cumulative Certified: Rs. 2,67,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 4
Period: Month 4 of execution
Certified Value: Rs. 90,60,000
Cumulative Certified: Rs. 3,56,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 5
Period: Month 5 of execution
Certified Value: Rs. 91,00,000
Cumulative Certified: Rs. 4,45,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 6
Period: Month 6 of execution
Certified Value: Rs. 91,40,000
Cumulative Certified: Rs. 5,34,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 7
Period: Month 7 of execution
Certified Value: Rs. 91,80,000
Cumulative Certified: Rs. 6,23,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 8
Period: Month 8 of execution
Certified Value: Rs. 92,20,000
Cumulative Certified: Rs. 7,12,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 9
Period: Month 9 of execution
Certified Value: Rs. 92,60,000
Cumulative Certified: Rs. 8,01,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 1
Period: Month 1 of execution
Certified Value: Rs. 89,40,000
Cumulative Certified: Rs. 89,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 2
Period: Month 2 of execution
Certified Value: Rs. 89,80,000
Cumulative Certified: Rs. 1,78,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 3
Period: Month 3 of execution
Certified Value: Rs. 90,20,000
Cumulative Certified: Rs. 2,67,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 4
Period: Month 4 of execution
Certified Value: Rs. 90,60,000
Cumulative Certified: Rs. 3,56,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 5
Period: Month 5 of execution
Certified Value: Rs. 91,00,000
Cumulative Certified: Rs. 4,45,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 6
Period: Month 6 of execution
Certified Value: Rs. 91,40,000
Cumulative Certified: Rs. 5,34,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 7
Period: Month 7 of execution
Certified Value: Rs. 91,80,000
Cumulative Certified: Rs. 6,23,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 8
Period: Month 8 of execution
Certified Value: Rs. 92,20,000
Cumulative Certified: Rs. 7,12,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 9
Period: Month 9 of execution
Certified Value: Rs. 92,60,000
Cumulative Certified: Rs. 8,01,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 1
Period: Month 1 of execution
Certified Value: Rs. 89,40,000
Cumulative Certified: Rs. 89,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 2
Period: Month 2 of execution
Certified Value: Rs. 89,80,000
Cumulative Certified: Rs. 1,78,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 3
Period: Month 3 of execution
Certified Value: Rs. 90,20,000
Cumulative Certified: Rs. 2,67,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 4
Period: Month 4 of execution
Certified Value: Rs. 90,60,000
Cumulative Certified: Rs. 3,56,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 5
Period: Month 5 of execution
Certified Value: Rs. 91,00,000
Cumulative Certified: Rs. 4,45,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 6
Period: Month 6 of execution
Certified Value: Rs. 91,40,000
Cumulative Certified: Rs. 5,34,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 7
Period: Month 7 of execution
Certified Value: Rs. 91,80,000
Cumulative Certified: Rs. 6,23,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 8
Period: Month 8 of execution
Certified Value: Rs. 92,20,000
Cumulative Certified: Rs. 7,12,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 9
Period: Month 9 of execution
Certified Value: Rs. 92,60,000
Cumulative Certified: Rs. 8,01,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 1
Period: Month 1 of execution
Certified Value: Rs. 89,40,000
Cumulative Certified: Rs. 89,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 2
Period: Month 2 of execution
Certified Value: Rs. 89,80,000
Cumulative Certified: Rs. 1,78,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 3
Period: Month 3 of execution
Certified Value: Rs. 90,20,000
Cumulative Certified: Rs. 2,67,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 4
Period: Month 4 of execution
Certified Value: Rs. 90,60,000
Cumulative Certified: Rs. 3,56,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 5
Period: Month 5 of execution
Certified Value: Rs. 91,00,000
Cumulative Certified: Rs. 4,45,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 6
Period: Month 6 of execution
Certified Value: Rs. 91,40,000
Cumulative Certified: Rs. 5,34,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 7
Period: Month 7 of execution
Certified Value: Rs. 91,80,000
Cumulative Certified: Rs. 6,23,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 8
Period: Month 8 of execution
Certified Value: Rs. 92,20,000
Cumulative Certified: Rs. 7,12,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 9
Period: Month 9 of execution
Certified Value: Rs. 92,60,000
Cumulative Certified: Rs. 8,01,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 1
Period: Month 1 of execution
Certified Value: Rs. 89,40,000
Cumulative Certified: Rs. 89,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 2
Period: Month 2 of execution
Certified Value: Rs. 89,80,000
Cumulative Certified: Rs. 1,78,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 3
Period: Month 3 of execution
Certified Value: Rs. 90,20,000
Cumulative Certified: Rs. 2,67,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 4
Period: Month 4 of execution
Certified Value: Rs. 90,60,000
Cumulative Certified: Rs. 3,56,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

RA BILL CERTIFICATION LOG

RA Bill No.: 5
Period: Month 5 of execution
Certified Value: Rs. 91,00,000
Cumulative Certified: Rs. 4,45,00,000

Extract of the certification log maintained by the Engineer-in-Charge, reproduced for ease of reference in this Statement of Claim.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 19.10.2024
Weather: Clear
Manpower on site: 25

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 20.10.2024
Weather: Clear
Manpower on site: 26

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 21.10.2024
Weather: Clear
Manpower on site: 27

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 22.10.2024
Weather: Clear
Manpower on site: 28

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 23.10.2024
Weather: Clear
Manpower on site: 29

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 24.10.2024
Weather: Clear
Manpower on site: 30

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 25.10.2024
Weather: Clear
Manpower on site: 31

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 26.10.2024
Weather: Clear
Manpower on site: 32

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 27.10.2024
Weather: Clear
Manpower on site: 33

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 28.10.2024
Weather: Clear
Manpower on site: 34

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 29.10.2024
Weather: Clear
Manpower on site: 20

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 30.10.2024
Weather: Clear
Manpower on site: 21

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 31.10.2024
Weather: Clear
Manpower on site: 22

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 01.11.2024
Weather: Clear
Manpower on site: 23

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 02.11.2024
Weather: Clear
Manpower on site: 24

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 03.11.2024
Weather: Clear
Manpower on site: 25

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 04.11.2024
Weather: Clear
Manpower on site: 26

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 05.11.2024
Weather: Clear
Manpower on site: 27

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 06.11.2024
Weather: Clear
Manpower on site: 28

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 07.11.2024
Weather: Clear
Manpower on site: 29

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 08.11.2024
Weather: Clear
Manpower on site: 30

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 09.11.2024
Weather: Clear
Manpower on site: 31

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 10.11.2024
Weather: Clear
Manpower on site: 32

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 11.11.2024
Weather: Clear
Manpower on site: 33

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 12.11.2024
Weather: Clear
Manpower on site: 34

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 13.11.2024
Weather: Clear
Manpower on site: 20

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 14.11.2024
Weather: Clear
Manpower on site: 21

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 15.11.2024
Weather: Clear
Manpower on site: 22

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 16.11.2024
Weather: Clear
Manpower on site: 23

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 17.11.2024
Weather: Clear
Manpower on site: 24

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 18.11.2024
Weather: Clear
Manpower on site: 25

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 19.11.2024
Weather: Clear
Manpower on site: 26

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 20.11.2024
Weather: Clear
Manpower on site: 27

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

Reference note: Statement-of-Claim cross reference SOC-3172-ARB114

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 21.11.2024
Weather: Clear
Manpower on site: 28

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 22.11.2024
Weather: Clear
Manpower on site: 29

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 23.11.2024
Weather: Clear
Manpower on site: 30

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 24.11.2024
Weather: Clear
Manpower on site: 31

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 25.11.2024
Weather: Clear
Manpower on site: 32

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 26.11.2024
Weather: Clear
Manpower on site: 33

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 27.11.2024
Weather: Clear
Manpower on site: 34

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 28.11.2024
Weather: Clear
Manpower on site: 20

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 29.11.2024
Weather: Clear
Manpower on site: 21

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 30.11.2024
Weather: Clear
Manpower on site: 22

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 01.12.2024
Weather: Clear
Manpower on site: 23

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 02.12.2024
Weather: Clear
Manpower on site: 24

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 03.12.2024
Weather: Clear
Manpower on site: 25

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 04.12.2024

Weather: Clear

Manpower on site: 26

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 05.12.2024
Weather: Clear
Manpower on site: 27

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 06.12.2024
Weather: Clear
Manpower on site: 28

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 07.12.2024
Weather: Clear
Manpower on site: 29

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 08.12.2024

Weather: Clear

Manpower on site: 30

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 09.12.2024
Weather: Clear
Manpower on site: 31

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 10.12.2024
Weather: Clear
Manpower on site: 32

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 11.12.2024
Weather: Clear
Manpower on site: 33

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 12.12.2024
Weather: Clear
Manpower on site: 34

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 13.12.2024
Weather: Clear
Manpower on site: 20

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 14.12.2024
Weather: Clear
Manpower on site: 21

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 15.12.2024
Weather: Clear
Manpower on site: 22

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 16.12.2024
Weather: Clear
Manpower on site: 23

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

SITE DIARY EXTRACT (CROSS-REFERENCE)

Diary Date: 17.12.2024
Weather: Clear
Manpower on site: 24

Routine progress entry cross-referenced against the MoM & Site Diary compilation (Exhibit C-4) for corroboration of the facts pleaded in this paragraph.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1200
Date: 21.02.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1201
Date: 24.02.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1202
Date: 27.02.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1203
Date: 02.03.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1204
Date: 05.03.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1205
Date: 08.03.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1206
Date: 11.03.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1207
Date: 14.03.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1208
Date: 17.03.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1209
Date: 20.03.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1210
Date: 23.03.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1211
Date: 26.03.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1212
Date: 29.03.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1213
Date: 01.04.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1214
Date: 04.04.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1215
Date: 07.04.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1216
Date: 10.04.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1217
Date: 13.04.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1218
Date: 16.04.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1219
Date: 19.04.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1220
Date: 22.04.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1221
Date: 25.04.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1222
Date: 28.04.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1223
Date: 01.05.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1224
Date: 04.05.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1225
Date: 07.05.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1226
Date: 10.05.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1227
Date: 13.05.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1228
Date: 16.05.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1229
Date: 19.05.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1230
Date: 22.05.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1231
Date: 25.05.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1232
Date: 28.05.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1233
Date: 31.05.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1234
Date: 03.06.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1235
Date: 06.06.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1236
Date: 09.06.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1237
Date: 12.06.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1238
Date: 15.06.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1239
Date: 18.06.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1240
Date: 21.06.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1241
Date: 24.06.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1242
Date: 27.06.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1243
Date: 30.06.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1244
Date: 03.07.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1245
Date: 06.07.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1246
Date: 09.07.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1247
Date: 12.07.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1248
Date: 15.07.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1249
Date: 18.07.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1250
Date: 21.07.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1251
Date: 24.07.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1252
Date: 27.07.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1253
Date: 30.07.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1254
Date: 02.08.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1255
Date: 05.08.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1256
Date: 08.08.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1257
Date: 11.08.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1258
Date: 14.08.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1259
Date: 17.08.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1260
Date: 20.08.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1261
Date: 23.08.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1262
Date: 26.08.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1263
Date: 29.08.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1264
Date: 01.09.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1265
Date: 04.09.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1266
Date: 07.09.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1267
Date: 10.09.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1268
Date: 13.09.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1269
Date: 16.09.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1270
Date: 19.09.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1271
Date: 22.09.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1272
Date: 25.09.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1273
Date: 28.09.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1274
Date: 01.10.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1275
Date: 04.10.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1276
Date: 07.10.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1277
Date: 10.10.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1278
Date: 13.10.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

CORRESPONDENCE LOG

Ref. No.: MIP-KE/1279
Date: 16.10.2026
Subject: Progress coordination and certification follow-up

Correspondence exchanged between the parties' project teams in the ordinary course of contract administration, relied upon in support of the facts pleaded herein.

DELAY ANALYSIS

This paragraph forms part of the Delay Analysis section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

DELAY ANALYSIS

This paragraph forms part of the Delay Analysis section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

DELAY ANALYSIS

This paragraph forms part of the Delay Analysis section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

DELAY ANALYSIS

This paragraph forms part of the Delay Analysis section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

DELAY ANALYSIS

This paragraph forms part of the Delay Analysis section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

DELAY ANALYSIS

This paragraph forms part of the Delay Analysis section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

DELAY ANALYSIS

This paragraph forms part of the Delay Analysis section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

DELAY ANALYSIS

This paragraph forms part of the Delay Analysis section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

DELAY ANALYSIS

This paragraph forms part of the Delay Analysis section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

DELAY ANALYSIS

This paragraph forms part of the Delay Analysis section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

DELAY ANALYSIS

This paragraph forms part of the Delay Analysis section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

DELAY ANALYSIS

This paragraph forms part of the Delay Analysis section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

DELAY ANALYSIS

This paragraph forms part of the Delay Analysis section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

DELAY ANALYSIS

This paragraph forms part of the Delay Analysis section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

DELAY ANALYSIS

This paragraph forms part of the Delay Analysis section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

DELAY ANALYSIS

This paragraph forms part of the Delay Analysis section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

DELAY ANALYSIS

This paragraph forms part of the Delay Analysis section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

DELAY ANALYSIS

This paragraph forms part of the Delay Analysis section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

DELAY ANALYSIS

This paragraph forms part of the Delay Analysis section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

DELAY ANALYSIS

This paragraph forms part of the Delay Analysis section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

DELAY ANALYSIS

This paragraph forms part of the Delay Analysis section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

DELAY ANALYSIS

This paragraph forms part of the Delay Analysis section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

DELAY ANALYSIS

This paragraph forms part of the Delay Analysis section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

DELAY ANALYSIS

This paragraph forms part of the Delay Analysis section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

DELAY ANALYSIS

This paragraph forms part of the Delay Analysis section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

DELAY ANALYSIS

This paragraph forms part of the Delay Analysis section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

DELAY ANALYSIS

This paragraph forms part of the Delay Analysis section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

DELAY ANALYSIS

This paragraph forms part of the Delay Analysis section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

DELAY ANALYSIS

This paragraph forms part of the Delay Analysis section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

DELAY ANALYSIS

This paragraph forms part of the Delay Analysis section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

QUANTUM COMPUTATION

This paragraph forms part of the quantum computation supporting the consolidated claim of Rs. 4,52,00,000 set out in the Summary of Claim, itemising the unpaid certified work and delay damages components.

QUANTUM COMPUTATION

This paragraph forms part of the quantum computation supporting the consolidated claim of Rs. 4,52,00,000 set out in the Summary of Claim, itemising the unpaid certified work and delay damages components.

QUANTUM COMPUTATION

This paragraph forms part of the quantum computation supporting the consolidated claim of Rs. 4,52,00,000 set out in the Summary of Claim, itemising the unpaid certified work and delay damages components.

QUANTUM COMPUTATION

This paragraph forms part of the quantum computation supporting the consolidated claim of Rs. 4,52,00,000 set out in the Summary of Claim, itemising the unpaid certified work and delay damages components.

QUANTUM COMPUTATION

This paragraph forms part of the quantum computation supporting the consolidated claim of Rs. 4,52,00,000 set out in the Summary of Claim, itemising the unpaid certified work and delay damages components.

QUANTUM COMPUTATION

This paragraph forms part of the quantum computation supporting the consolidated claim of Rs. 4,52,00,000 set out in the Summary of Claim, itemising the unpaid certified work and delay damages components.

QUANTUM COMPUTATION

This paragraph forms part of the quantum computation supporting the consolidated claim of Rs. 4,52,00,000 set out in the Summary of Claim, itemising the unpaid certified work and delay damages components.

QUANTUM COMPUTATION

This paragraph forms part of the quantum computation supporting the consolidated claim of Rs. 4,52,00,000 set out in the Summary of Claim, itemising the unpaid certified work and delay damages components.

QUANTUM COMPUTATION

This paragraph forms part of the quantum computation supporting the consolidated claim of Rs. 4,52,00,000 set out in the Summary of Claim, itemising the unpaid certified work and delay damages components.

QUANTUM COMPUTATION

This paragraph forms part of the quantum computation supporting the consolidated claim of Rs. 4,52,00,000 set out in the Summary of Claim, itemising the unpaid certified work and delay damages components.

QUANTUM COMPUTATION

This paragraph forms part of the quantum computation supporting the consolidated claim of Rs. 4,52,00,000 set out in the Summary of Claim, itemising the unpaid certified work and delay damages components.

QUANTUM COMPUTATION

This paragraph forms part of the quantum computation supporting the consolidated claim of Rs. 4,52,00,000 set out in the Summary of Claim, itemising the unpaid certified work and delay damages components.

QUANTUM COMPUTATION

This paragraph forms part of the quantum computation supporting the consolidated claim of Rs. 4,52,00,000 set out in the Summary of Claim, itemising the unpaid certified work and delay damages components.

QUANTUM COMPUTATION

This paragraph forms part of the quantum computation supporting the consolidated claim of Rs. 4,52,00,000 set out in the Summary of Claim, itemising the unpaid certified work and delay damages components.

QUANTUM COMPUTATION

This paragraph forms part of the quantum computation supporting the consolidated claim of Rs. 4,52,00,000 set out in the Summary of Claim, itemising the unpaid certified work and delay damages components.

QUANTUM COMPUTATION

This paragraph forms part of the quantum computation supporting the consolidated claim of Rs. 4,52,00,000 set out in the Summary of Claim, itemising the unpaid certified work and delay damages components.

QUANTUM COMPUTATION

This paragraph forms part of the quantum computation supporting the consolidated claim of Rs. 4,52,00,000 set out in the Summary of Claim, itemising the unpaid certified work and delay damages components.

QUANTUM COMPUTATION

This paragraph forms part of the quantum computation supporting the consolidated claim of Rs. 4,52,00,000 set out in the Summary of Claim, itemising the unpaid certified work and delay damages components.

QUANTUM COMPUTATION

This paragraph forms part of the quantum computation supporting the consolidated claim of Rs. 4,52,00,000 set out in the Summary of Claim, itemising the unpaid certified work and delay damages components.

QUANTUM COMPUTATION

This paragraph forms part of the quantum computation supporting the consolidated claim of Rs. 4,52,00,000 set out in the Summary of Claim, itemising the unpaid certified work and delay damages components.

QUANTUM COMPUTATION

This paragraph forms part of the quantum computation supporting the consolidated claim of Rs. 4,52,00,000 set out in the Summary of Claim, itemising the unpaid certified work and delay damages components.

QUANTUM COMPUTATION

This paragraph forms part of the quantum computation supporting the consolidated claim of Rs. 4,52,00,000 set out in the Summary of Claim, itemising the unpaid certified work and delay damages components.

QUANTUM COMPUTATION

This paragraph forms part of the quantum computation supporting the consolidated claim of Rs. 4,52,00,000 set out in the Summary of Claim, itemising the unpaid certified work and delay damages components.

QUANTUM COMPUTATION

This paragraph forms part of the quantum computation supporting the consolidated claim of Rs. 4,52,00,000 set out in the Summary of Claim, itemising the unpaid certified work and delay damages components.

LEGAL SUBMISSIONS

This paragraph forms part of the Legal Submissions section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

LEGAL SUBMISSIONS

This paragraph forms part of the Legal Submissions section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

LEGAL SUBMISSIONS

This paragraph forms part of the Legal Submissions section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

LEGAL SUBMISSIONS

This paragraph forms part of the Legal Submissions section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

LEGAL SUBMISSIONS

This paragraph forms part of the Legal Submissions section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

LEGAL SUBMISSIONS

This paragraph forms part of the Legal Submissions section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

LEGAL SUBMISSIONS

This paragraph forms part of the Legal Submissions section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

LEGAL SUBMISSIONS

This paragraph forms part of the Legal Submissions section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

LEGAL SUBMISSIONS

This paragraph forms part of the Legal Submissions section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

Reference note: Statement-of-Claim cross reference SOC-3342-ARB114

LEGAL SUBMISSIONS

This paragraph forms part of the Legal Submissions section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

RELIEF SOUGHT

This paragraph forms part of the Relief Sought section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

RELIEF SOUGHT

This paragraph forms part of the Relief Sought section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

RELIEF SOUGHT

This paragraph forms part of the Relief Sought section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.

RELIEF SOUGHT

This paragraph forms part of the Relief Sought section of the Statement of Claim, setting out the Claimant's case in relation to the EPC Contract dated 20.05.2024 and the disputes that have arisen thereunder.